



15301 Dixie Highway
 Louisville, KY 40272
 Telephone (502) 933-0122
 FAX (502) 933-6334

**CEMENT
 MILL
 TEST
 REPORT**

Cement Identified as Type I, Type II LA Kosmos Cement
Location: Louisville, Kentucky
Kosmos Cement Customers
Sample Receiving and Testing Dates: December 1-31

Date: 1/17/2022

December

STANDARD COMPOSITION REQUIREMENTS (ASTM C114)	ASTM C150 SPECIFICATIONS	TYPE I	TYPE II	TEST
Silicon Dioxide (SiO ₂), %		---	---	18
Aluminum Oxide (Al ₂ O ₃), %	Maximum	---	6.0	4.68
Ferric Oxide (Fe ₂ O ₃), %	Maximum	---	6.0	3.1
Calcium Oxide (CaO), %		---	---	61.5
Magnesium Oxide (MgO), %	Maximum	6.0	6.0	3.78
Sulfur Trioxide (SO ₃), %	Maximum	3.0	3.0	3.79 ^A
Loss on Ignition (LOI), %	Maximum	3.5	3.5	3.0
Insoluble Residue, %	Maximum	1.50	1.50	0.85
Alkalies (Na ₂ O equivalent), %		---	---	0.54
Tricalcium Silicate (C ₃ S),		---	---	63.4
Dicalcium Silicate (C ₂ S), %		---	---	1.36
Tricalcium Aluminate (C ₃ A), %	Maximum	---	8	6.7
(C ₃ S+4.75C ₃ A)	Maximum		100	95.8
Limestone %	Maximum	5	5	4.9
CO ₂ %				1.90
CaCO ₃ % in Limestone	Minimum	70	70	82
STANDARD PHYSICAL REQUIREMENTS				
(ASTM C204) Blaine Fineness, m ² /kg	Minimum	280	280	395
(ASTM C430) -325 Mesh, %		---	---	95.3
(ASTM C191) Time of Setting (Vicat)				
Initial Set, minutes	Minimum/Maximum	45/375	45/375	113
Final Set, minutes				240
(ASTM C1702) Calorimetry	Maximum			63.3 ^B
(ASTM C451) False Set, % (Optional)	Minimum	50	50	79
(ASTM C185) Air Content, %	Maximum	12	12	7.7
(ASTM C151) Autoclave Expansion, %	Maximum	0.80	0.80	0.140
(ASTM C187) Normal Consistency, %		---	---	26.1
(ASTM C109) Compressive Strength, psi (MPa)				
3 Day - psi (MPa)	Minimum	1740(12.0)	1450(10.0)	4233
7 Day - psi (MPa)	Minimum	2760(19.0)	2470(17.0)	5100
28 Day - psi (MPa) (Optional)				

• Kosmos Cement hereby certifies that this cement meets or exceeds the chemical and physical specifications of ASTM C150 and AASHTO M85 for TYPE I and TYPE II portland cement.

^A In compliance with ASTM C150, since Optimum SO₃ exceeds 3.0%, the most recent results of ASTM C1038 for expansion in water at 14 days is <0.020%.

^B The value for ASTM C1702 is in accord with the required testing frequency.

Tom Kyser

By:
 Tom Kyser
 Quality Control Manager
 Kosmos Cement

Physical testing/sampling completed by: EO, DB
 Chemical testing/sampling completed by: E.O, EW,



15301 Dixie Highway
Louisville, KY 40272
Telephone (502) 933-0122
FAX (502) 933-6334

**CEMENT
MILL
TEST
REPORT**

Cement Identified as: Type I, Type II LA Kosmos Cement
Cement Location: Louisville, Kentucky
Kosmos Cement Customers
Sample Receiving and Testing Dates: December 1-31

Date: 1/17/2022

December

Additional Data Limestone					TEST
Silicon Dioxide (SiO ₂), %					5.6
Aluminum Oxide (Al ₂ O ₃), %					0.80
Ferric Oxide (Fe ₂ O ₃), %					0.40
Calcium Oxide (CaO), %					45.7
Sulfur Trioxide (SO ₃), %					0.15
Base Cement Composition					66.6
C3S %					1.43
C2S %					7.10
C3A %					9.5
C4AF %					None
Inorganic Processing Data					None

• Kosmos Cement hereby certifies that the above described data represents the materials used in the cement manufactured during the production period indicated

Tom Kyser

By:
Tom Kyser
Quality Control Manager
Kosmos Cement